

**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
FOR THE 4th QUARTER, CY 2021**

January 2022 - March 2022

Province, City or Municipality: San Miguel, Bohol

Program or Project	Location	Total Cost (Php)	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
1. Proposed repair, renovation of San Miguel Hospital	Pob. San Miguel, Bohol	1,660,000.00	Sept. 05, 2019	May 06, 2020	99%	1,044,970.00	19	substantially completed, with approved time suspension.
2. Proposed Sewerage Treatment Plant	Pob. San Miguel, Bohol	2,299,000.00	Sept. 05, 2019	Feb. 01, 2020	99%	2,069,100.00	26	substantially completed, with approved time suspension.
3. Expansion of Water System	Caluasan, Capayas, Garcia, Mahayag, Sto. Nino & Tomoc.	14,994,626.00	Sept. 07, 2020	Jan. 04, 2021	96%	12,949,359.01	13	on going, with approved time suspension.
4. Installation of Solar Street Lights along Natl. and Provl. Rd.	Hagbuyo, Poblacion, San Isidro, Camanaga, Mahayag, San Jose, San Vicente, Bayongan and Camb. Norte.	19,930,397.00	June 02, 2020	Aug. 30, 2020	100%	19,930,397.00	13	completed, with approved time suspension.
5. Supply, Delivery and Installation of Waste Water Treatment Facility	Poblacion, San Miguel, Bohol	5,100,000.00	10-Sep-21	08-Mar-22	98%	2,542,350.00	1	substantially completed, with approved time suspension.
6. Construction of Mahayag Public Market	Poblacion, San Miguel, Bohol	10,340,005.85	03-Dec-21	30-Jul-22	30%	1,551,000.88	1	on going, with approved time suspension.
7. Construction of Skywalk Bridge from Municipal Hall to Legislative Building	Poblacion, San Miguel, Bohol	958,650.05	10-Jan-22	11-Mar-22	51%		1	on going, with approved time suspension.
8. Water Well Exploration and Development (Birgy, Kagawasan and Tomoc)	Poblacion, San Miguel, Bohol	5,523,303.14	16-Mar-22	29-Apr-22	43%		1	on going, with approved time suspension.

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

Prepared by:

ENGR. NOWELL C. NUEZ
Municipal Engineer

Reviewed and Checked by:

ENGR. ISIDRA E. TUMALE
MPDC

Approved by:

ATTY. VIRGILIO L. MENDEZ
Municipal Mayor