

**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES  
FOR THE 2nd QUARTER, CY 2022**

April 2022 - June 2022

Province, City or Municipality: San Miguel , Bohol

Program or Project	Location	Total Cost (Php)	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
1. Proposed repair ,renovation of San Miguel Hospital	Pob., San Miguel, Boho	1,660,000.00	Sept. 05,2019	May 06,2020	100%	1,044,970.00	19	completed, with approved time suspension .
2. Proposed Sewerage Treatment Plant	Pob., San Miguel, Boho	2,299,000.00	Sept. 05,2019	Feb. 01,2020	100%	2,069,100.00	26	completed, with approved time suspension .
3. Expansion of Water System	Caluasan, Capayas, Garcia, Mahayag , Sto. Nino & Tomoc.	14,994,626.00	Sept. 07,2020	Jan. 04,2021	98%	12,949,359.01	14	substantially completed, with approved time suspension .
4. Supply, Delivery and Installation of Waste Water Treatment Facility	Poblacion, San Miguel, Bohol	5,100,000.00	10-Sep-21	08-Mar-22	100%	5,100,000.00	1	completed, with approved time suspension .
5. Construction of Mahayag Public Market	Poblacion, San Miguel, Bohol	10,340,005.85	03-Dec-21	30-Jul-22	63.1%	5,178,274.93	2	on going, with approved time suspension .
6. Construction of Skywalk Bridge from Municipal Hall to Legislative Building	Poblacion, San Miguel, Bohol	958,650.05	10-Jan-22	11-Mar-22	100%	481,338.19	2	completed, with approved time suspension .
7. Water Well Exploration and Development ( Brgy. Kagawasan and Tomoc)	Poblacion, San Miguel, Bohol	5,523,303.14	16-Mar-22	29-Apr-22	100%	5,523,303.14		completed

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

Prepared by:  
O.S.  
ENGR. NOWELL C. NUEZ  
Municipal Engineer

Reviewed and Checked by:  
O.S.  
ENGR. ISIDRA E. TUMALE  
MPDC